

HULL INSPECTION REPORT

Project:	Hull No:	Date:	Report No.:
Area inspected / marked:			Ref. Standard: SSWi 03
			Ref. Drawings:
			System:
			Zone:

Findings	No. of Defects	Rectified	Findings	No. of Defects	Rectified
1. Check thickness length & height on plates and webs.		<input type="checkbox"/>	8. Distortion(pillar, brackets, stiffeners, webs, plates).		<input type="checkbox"/>
2. Fit up minimum gaps on butt and fillet joints.		<input type="checkbox"/>	9. Sharp edges.		<input type="checkbox"/>
3. Dimension check as per drawing.		<input type="checkbox"/>	10. Air hole, drain hole & scallop opening (shape & size).		<input type="checkbox"/>
4. Distance between welding.		<input type="checkbox"/>	11. Missing structural parts: eg. Brackets, carlings.		<input type="checkbox"/>
5. Surface preparation before welding.		<input type="checkbox"/>	12. Snipping of girder/stiffener at end plate.		<input type="checkbox"/>
6. Misalignment.		<input type="checkbox"/>	13. Distance of parts assembly.		<input type="checkbox"/>
7. Joining at end of girder, stiffener, bulkhead, etc.		<input type="checkbox"/>	14. Plate against mill certificate.		<input type="checkbox"/>

Remarks / Rectification Procedure:

Quality Control

STATUS:

Date:

Name:

Date:

Distribution:

1) Engineer 2) QM CC)Contractor 3) QC (follow up / file)