■ Sarawak Slipways Sdn. Bhd.

SSQF05.13R1

	TANK FINA	AL INSI	PECTION REPOR	Τ			
Project:	Hull No:		Date:	Report No.:			
Area inspected / marked:				Ref. Standard:	SSWi 05		
				Ref. Drawings:			
				System:			
Findings	No. of Defects	Rectified	Findings	Zone:		No. of Defects	Rectified
1. Tank cleanliness	No. of Defects	Rectilled	7. Gasket type used			No. of Defects	Rectilled
2. Paint surface roughness and coverage			8. Temporary gasket removed				
3. Paint thickness			9. Welding up of temporary drain holes				
4. Securing all pipe flanges			10. Manhole cover securing tightness check after close				
5. Striking plate fitted at end of bellmouth & soundir	ng		11. Pressure Testing of pipes & tanks				
6. Welding surface before paint							
Remarks / Rectification Procedure:							
Quality Control				STA	TUS:	Date:	

Name:

Date:

Distribution:

1) Engineer 2) QM CC)Contractor 3) QC (follow up / file)